first & final

I/c - 012 -13-000034.

M. A. R. 57 (Rule 116)
Measurement Book

No. C/08

109292

BR No : 25
Date : 11.08.14.

Serial No. .....

Name of work providing SV Street light fittings From timer Switches & To Control wire

Name of Contractor of nature of Agency at ward No-12

Date of commencement of work M/s Power Tech Electricals SBR No : 16
EE/elec/DE/wo/14/13-14 Dt 21.12.2013 Date : 11.08.14.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1.	Supplying high pressure Sodium Vapour Street light fitting die cast aluminium canopy with aluminium housing for control gear, finished stove enamel gray glass white canopy fitted with a pair of anodized aluminium reflectors with toughened/heat glass gasket lining for dust insect resistance duly wired with porcelain holder copper choke, igniter and HPF condenser including a Sodium vapour lamp - 250 watts (as Group 'A')				None	4538	90760.00

CF4C
E.A.E
ELE(SE)D2
EE (E&S)
DE

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
2.	Supplying and fixing 32mm dia class A GI pipe bracket upto 2 mtrs long bent at suitable angle and fixing to thin bracket 1X40/2X40 or rail or RCC pole/wall using suitable clamps, bolts & nuts & wiring using suitable clamps, bolts & nuts. Capacity wires complete (b) wiring 32mm dia G.I. pipe.				14 Rm	506.00	7084.00
3.	Fabricating Supplying & Mounting MS box made out 16 SWG suitable for flood/wall Mounting fully weather proof with provision for better heat dissipation provided with tamper proof locking arrangements with suitable size clamps with necessary cable entry pipe with gland & box should be finished with 2 coats of red oxide primer paint & finally finished with approved colour enameled metal paint etc complete (b) 16 SWG.				29650 Sqmm	0.25	7,412.50

M. A. R. 57 (Rule 116)
Measurement Book

No. C/08
109293

Serial No. .....
Name of work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
4.	Supplying and fixing of porcelain fuse channel with cut out on existing wooden/panel wiring necessary nuts, bolts & washers etc, complete (C) 63 Amps				4 Nos	16	648.00.
5.	Supplying and fixing Microprocessor based Astronomical timer switch with wiring necessary bolts, nuts, & washers etc,				4 Nos	5546	22,184.00
6.	Supplying & fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials. and D type curve, indicator on/off Energy cost →						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	with short circuit breaking Capacity of 10K & complete wiring as required (b) 40-63 amps SP (i) Group A1						
						4 Nos / 273.00	1092.00
7.	Supply and fixing of 4 pole power contactor with NO/NC Contacts on existing wood/panel board using necessary bolts, nuts, washers & wiring etc, complete with AC-3 Rating & as per IS-13947 (c) 60-70 Amps						
						4 Nos / 285.00	1140.00
8.	Supplying & fixing angle iron frame work fabricated out of MS angle iron & MS flat with GI bolts, nuts washers etc., and painted with 2 coats of red oxide and then two coats of approved paints (a) 40x40x6 mm						
						7.3 mtr / 177.00	1292.10
9.	Supplying of LT UG Cable having aluminium conductor PVC insulated, sheathed galvanized steel wire/steel tap armoured cable with PVC outer sheathing FRLV						
	class 1. class-A PVC cable (d) 4 core 16 Sq mm					40.8 mtr / 110.00	4488.00

M. A. R. 57 (Rule 116)
Measurement Book

No. C/08

Serial No. .....

109294

Name of work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
10.	Labour charges for laying of 1100V class of cable in existing trench G.I. pipe/Stoneware pipe/on wall/on pole as required. II. on wall/Structure (a) 6sqmm to 16sqmm.						
					@ 0.8mtr 13 mtr		530.40
F4C 11	Supplying tinned copper lugs and crimping & wiring						
28(56) 12 11/08/2016	to terminal point for wire of the following sizes						
	(c) 16sqmm				36nos 10		360.00
					Total		1,47,259.00

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Details of fittings						
1)	TC-7/BSRE/SH/00/04/00/0 Shettyhally, 4th cross.		6) Sapthagiri L/o, 2nd main Abhigere, No pole no New Layout			11) Sapthagiri L/o, 3rd main, Abhigere, No pole no. New Layout	
2)	TC-7/BSRE/SH/00/04/04/0 Shettyhally, 4th cross		7) Sapthagiri L/o, 2nd main Abhigere, No pole NO New Layout			12) Sapthagiri L/o, 4th main Abhigere, No pole no New Layout	
3)	TC-7/BSRE/SH/00/04/05/0 Shettyhally, 4th cross		8) Sapthagiri L/o, 2nd main Abhigere, No pole no. New Layout			13) Sapthagiri L/o, 4th main Abhigere, No pole no New Layout	
4)	No pole number, opp Shri Mathura Nilaya I main, Sapthagiri L/o		9) Sapthagiri L/o, 3rd main Abhigere, No pole no. New Layout			14) TC175/BSRE/12/VL/MR/09/0 Vigneshwara L/o main Rd Shettyhally	
5)	No pole number I main, Sapthagiri L/o		10) Sapthagiri L/o, 3rd main Abhigere, No pole NO New Layout			15) TC175/BSRE/12/VL/01/00/01/0 Vigneshwara L/o, I cross	

M. A. R. 57 (Rule 116)
Measurement Book

No. C/08

109295

Serial No. .....

Name of work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(6)	TC/28/BSRE/VL/04/00/11/F20 Vinayaka C/o, Medarahalli	TC/7/BSRE/St/00/04/00/0 Shetty Lally, Ethirajs.				(5) TC-21/BSRE/12/AGD/PL/00/21/S Pipeline Road, Near Y-mac Circle, Abbigere.	
(7)	Abbigere Rajanna house near Corporator Shettihally opp Anjaneya temple						
(8)	TC/75/BSRE/12/VL/MR/04/0 V.Sweswaraiah Main Road.	Details of Tenders				(4) TC-20/BSRE/12/CB/MR/0/68/S Chikkabanavara main Road Abbigere Near Sree Krupa Layout	
		(1) TC 28/BSRE/B/AG/PL/38/0 Pipeline Road, Abbigere Near Ramanjanappa home				Certificate: 1. work done Satisfactorily	
(9)	TC/75/BSRE/12/VL/01/00/01/0 V. Sweswaraiah C/o I St Cross. Shetty Lally	(2) TC 28/BSRE/12/AG/PL/38/0 Pipeline Road, Abbigere Near Ramanjanappa home				LEC	

ASST EXECUTIVE ENGINEER (LE
Bruhath Bangalore Mahanagara Palik
Dasarahalli Zone, Bangalore

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Bill Amt: 147259/-						
	IT(2%): 2945/-						
	KSTC(4%): 5890/-						
	LWC(1%): 1473/-						
	CBF(0.1%): 147/-						
	SDC(5%): 7363/-						
	Fin: 2020/-						
	T.D: 19838/-						
	₹127421/-						
				147259/-			
				127421/-			
	One Lack Twenty Seven Thousand Four Hundred Twenty One Rs.						
				19838/-			